Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Ahmedabad Hand screen Printing Association (AHSPA)

Capacity in (MLD)	**Inlet Norms** **Except PH all in Mg/l**		**Final Effluent Quality Stds.** **Except PH all in Mg/l**		**Date of Monitoring**	**Waste Water treated in CETP (MLD)**	**Waste Water bypassed untreated in the area, if any (MLD)**	**Observed Inlet Quality**		**Observed Final Effluent Quality**		**Status of Online CEQMS**	**Status of Hazardous Waste Storage / Disposal** **MT**
30	pH	6 to 8	pH	6 to 9	03/02/2026	-	Nil	pH	7.68	pH	7.26	SCADA Provided	@ 3269.39 MT of sludge was stored at interim storage area and no sludge was found stored within the premises of CETP. In last 3-4 months, CETP has disposed @ 2051.81 MT of sludge to the TSDF site Projects Ltd.
	COD	1500	COD	250				COD	875	COD	228		
	BOD	650	BOD	30				BOD	347	BOD	51		
	SS	400	SS	100				SS	220	SS	80		
	NH3-N	50	NH3-N	50				NH3-N	18.5	NH3-N	7.2		
	Phenolic Compounds	-	Phenolic Compounds	1				Phenolic Compounds	-	Phenolic Compounds	0.18		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Gujarat Vepari Maha Mandal Sahakari Audogic Vasahat Ltd - CETP

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal	No of Member Units	Reuse
0.45	pH	6.5-8.5	pH	6.5-8.5	05/02/2026	0.385	--	pH	8.20	pH	7.30	Provided	Provided	385	NIL
	COD	2000	COD	250				COD	826	COD	146				
	BOD	700	BOD	30				BOD	243	BOD	37				
	SS	300	SS	100				SS	650	SS	62				
	NH_3-N	50	NH_3-N	50				NH3-N	72.3	NH_3-N	7.5				
	Phenolic Compounds	1	Phenolic Compounds	1				Phenolic Compounds	1.84	Phenolic Compounds	0.53				

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Naroda Enviro Project Ltd (CETP)

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality (Collection of chemical ind.)		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal	No of Member Units	Reuse
14	pH	6.5-8.5	pH	6.5-8.5	07/02/2026	5.2	--	pH	7.20	pH	7.80	Provided	Provided	Total 180 member units of CETP and 75 members of spray dryer.	NIL
	COD	2000	COD	250				COD	5886	COD	245				
	BOD	700	BOD	30				BOD	1914	BOD	59				
	SS	300	SS	100				SS	106	SS	40				
	NH_3-N	50	NH_3-N	50				NH_3-N	48.7	NH_3-N	11.2				
	Phenolic Compounds	1	Phenolic Compounds	1				Phenolic Compounds	4.54	Phenolic Compounds	0.29				

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Narol Dyestuff Enviro Society (CETP)

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal	No of Member Units	Reuse
0.1	pH	6.5-8.5	pH	6.5-8.5	04/02/2026	0.045	--	pH	7.03	pH	7.71	Provided	Provided	Total 19 member units	NIL
	COD	2000	COD	250				COD	3085	COD	71				
	BOD	700	BOD	30				BOD	883	BOD	18				
	SS	300	SS	100				SS	148	SS	34				
	NH_3-N	50	NH_3-N	50				NH_3-N	76.7	NH_3-N	48.2				
	Phenolic Compounds	1	Phenolic Compounds	1				Phenolic Compounds	2.95	Phenolic Compounds	0.67				

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Odhav Enviro Project Ltd (CETP)

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal	No of Member Units	Reuse
1.2	pH	6.5-8.5	pH	6.5-8.5	05/02/2026	1.1	--	pH	6.70	pH	7.21	Provided	Provided	Total 45 member units for CETP & total 43 member units for Spray dryer	NIL
	COD	2000	COD	250				COD	1225	COD	307				
	BOD	700	BOD	30				BOD	391	BOD	54				
	SS	300	SS	100				SS	182	SS	108				
	NH_3-N	50	NH_3-N	50				NH_3-N	69.3	NH_3-N	32.4				
	Phenolic Compounds	1	Phenolic Compounds	1				Phenolic Compounds	3.25	Phenolic Compounds	0.65				

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Odhav Green Enviro Project - CETP

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal	No of Member Units	Reuse
1.0	pH	6.5-8.5	pH	6.5-8.5	05/02/2026	1.0	--	pH	7.82	pH	7.91	Provided	Provided	2 member units	NIL
	COD	2000	COD	250				COD	551	COD	147				
	BOD	700	BOD	30				BOD	142	BOD	28				
	SS	300	SS	100				SS	50	SS	20				
	NH_3-N	50	NH_3-N	50				NH_3-N	48.1	NH_3-N	45.4				
	Phenolic Compounds	1	Phenolic Compounds	1				Phenolic Compounds	1.32	Phenolic Compounds	0.93				

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Narol Textile Infrastructure & Enviro Management, (ATPA Swarnim Gujarat Enviro P.Ltd.)

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal	No of Member Units	Reuse
100	pH	6.5-8.5	pH	6.5-8.5	04/02/2026	90	--	pH	7.22	pH	7.63	Provided	Provided	127 Member Units	NIL
	COD	1200	COD	250				COD	1520	COD	256				
	BOD	500	BOD	30				BOD	486	BOD	58				
	SS	300	SS	100				SS	650	SS	84				
	NH_3-N	50	NH_3-N	50				NH_3-N	64.3	NH_3-N	46.7				
	Phenolic Compounds	1	Phenolic Compounds	1				Phenolic Compounds	4.57	Phenolic Compounds	0.85				

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. The Green Environment Services Co.Op.Society Ltd (CETP)

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Co nditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal	No of Member Units	Reuse
16	pH	6.5-8.5	pH	6.5-8.5	12/02/2026	23	--	pH	8.73	pH	6.88	Provided	Provided	671 member units	NIL
	COD	2000	COD	250				COD	1322	COD	312				
	BOD	700	BOD	30				BOD	358	BOD	65				
	SS	300	SS	100				SS	445	SS	186				
	NH_3-N	50	NH_3-N	50				NH_3-N	78.5	NH_3-N	62.5				
	Phenolic Compounds	1	Phenolic Compounds	1				Phenolic Compounds	3.22	Phenolic Compounds	0.93				

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Zydus Infrastructure Pvt. Ltd. (CETP) (PCB id-14802)

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
5.0	pH	6 to 8	pH	ZLD Condition	10.02.2026	2 **(Members-43)**	-	pH	7.10	pH	7.50	Provided	@ 35 MT MEE salt & ETP sludge is observed stored in separate hazardous waste storage area.
	COD	2000	COD					COD	573	COD	11		
	BOD	1000	BOD					BOD	189	BOD	1.8		
	SS	300	SS					SS	60	SS	2		
	NH_3-N	50	NH_3-N					NH_3-N	12.5	NH_3-N	2.4		
	Phenolic Compounds	<0.3	Phenolic Compounds					Phenolic Compounds	0.17	Phenolic Compounds	0.09		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Vinayak Jal Shuddhikaran Sahkari Mandali Ltd. CETP (PCB id- 14686)

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
1.5	pH	5.5 to 8.5	pH	6 to 8.5	17.02.2026	0.2 **(Members-21)**	-	pH	--	pH	7.38	Not installed	Sludge is used as manure
	COD	4500	COD	250				COD	---	COD	385		
	BOD	1500	BOD	100				BOD	---	BOD	88		
	SS	300	SS	100				SS	---	SS	106		
	NH_3-N	---	NH_3-N	50				NH_3-N	---	NH_3-N	10.5		
	Phenolic Compounds	---	Phenolic Compounds	---				Phenolic Compounds	---	Phenolic Compounds	---		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Bavla Eco Project Ltd-CETP (PCB id: 10653)

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
1	pH	5.5 to 8.5	pH	6 to 10.5	17.02.2026	0.35 **(Members-10)**	-	pH	---	pH	7.54	Not installed	Sludge is used as manure
	COD	4500	COD	250				COD	---	COD	332		
	BOD	1500	BOD	100				BOD	---	BOD	96		
	SS	300	SS	100				SS	---	SS	136		
	NH_3-N	---	NH_3-N	50				NH_3-N	---	NH_3-N	6.0		
	Phenolic Compounds	----	Phenolic Compounds	---				Phenolic Compounds	---	Phenolic Compounds	--		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Tata Motors Ltd,Vendor Park-CETP (PCB id-13515)

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
1.8	pH	6 to 10.5	pH	6.5 to 8.5	22.02.2026	0.12 **(Members-28)**	-	pH	--	pH		Provided	@ 0.1 MT ETP Sludge is observed stored in SDB
	COD	900	COD	100				COD	--	COD			
	BOD	250	BOD	30				BOD	--	BOD			
	SS	100	SS	100				SS	--	SS			
	NH_3-N	--	NH_3-N	50				NH_3-N	--	NH_3-N			
	Phenolic Compounds	--	Phenolic Compounds	---				Phenolic Compounds	--	Phenolic Compounds			

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Narmada clean tech Ltd, Dist. – Bharuch (PCB ID 27833)

Capacity in (MLD)	**Inlet Norms**		**Final Effluent Quality Stds. Or ZLD Conditions**		**Date of Monitoring**	**Waste Water treated in CETP (MLD)**	**Waste Water bypassed untreated in the area, if any (MLD)**	**Observed Inlet Quality**		**Observed Final Effluent Quality**		**Status of Online CEQMS**	**Status of Hazardous Waste Storage / Disposal**
40	pH	6.5 to 8.5	pH	6-9	10/02/2026	37.37	0	pH	7.03	pH	7.02	CEQMS provided and operational	Unit has provided hazardous waste storage area and disposing ETP sludge to TSDF.
	COD	2000 mg/L	COD	1000 mg/L				COD	1519 mg/l	COD	744 mg/l		
	BOD	500 mg/L	BOD	200 mg/L				BOD	320 mg/l	BOD	76 mg/l		
	SS	150 mg/L	SS	100 mg/L				SS	746 mg/l	SS	122 mg/l		
	NH_3-N	75 mg/L	NH_3-N	100 mg/L				NH_3-N	141 mg/l	NH_3-N	43 mg/l		
	Phenolic Compounds	5 mg/L	Phenolic Compounds	5 mg/L				Phenolic Compounds	0.42 mg/l	Phenolic Compounds	0.24 mg/l		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Enviro Technology Ltd, Plot No - 2413-14, GIDC-Ankleshwar, Dist. – Bharuch (PCB ID 15074)

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
3.5	pH	6.5 to 8.5	pH	6.5 to 8.5	09/02/2026	3.5	0	pH	7.11	pH	6.98	CEQMS provided and operational.	Unit has provided hazardous waste storage area and disposing ETP sludge to TSDF.
	COD	11000 mg/L	COD	2000 mg/L				COD	3521 mg/L	COD	909 mg/L		
	BOD	3600 mg/L	BOD	500 mg/L				BOD	720 mg/L	BOD	52 mg/L		
	SS	—	SS	150 mg/L				SS	180 mg/L	SS	142 mg/L		
	NH_3-N	100 mg/L	NH_3-N	75 mg/L				NH_3-N	13 mg/L	NH_3-N	2.24 mg/L		
	Phenolic Compounds	5 mg/L	Phenolic Compounds	5 mg/L				Phenolic Compounds	0.89 mg/L	Phenolic Compounds	0.08 mg/L		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Panoli Enviro Technology Ltd, Dist. – Bharuch (PCB ID 15460)

Capacity in (MLD)	**Inlet Norms**		**Final Effluent Quality Stds. Or ZLD Conditions**		**Date of Monitoring**	**Waste Water treated in CETP (MLD)**	**Waste Water bypassed untreated in the area, if any (MLD)**	**Observed Inlet Quality**		**Observed Final Effluent Quality**		**Status of Online CEQMS**	**Status of Hazardous Waste Storage/ Disposal**
1.02	pH	6.5 to 8.5	pH	6.5 to 8.5	10/02/2026	1.02	0	pH	7.31	pH	7.56	CEQMS provided and operational	Unit has provided hazardous waste storage area and disposing ETP sludge to TSDF.
	COD	10000 mg/L	COD	2000 mg/L				COD	2391 mg/L	COD	959 mg/L		
	BOD	3000 mg/L	BOD	500 mg/L				BOD	410 mg/L	BOD	170 mg/L		
	SS	—	SS	150 mg/L				SS	518 mg/L	SS	76 mg/L		
	NH_3-N	100 mg/L	NH_3-N	75 mg/L				NH_3-N	38 mg/L	NH_3-N	28 mg/L		
	Phenolic Compounds	5 mg/L	Phenolic Compounds	5 mg/L				Phenolic Compounds	0.70	Phenolic Compounds	BDL		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Narmada clean tech (NCT), Jhagadia pipeline Project (JPP), Plot No: 904/1, GIDC, Jhagadia (PCB ID- 28312)

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
35	pH	6-9	pH	6-9	10/02/2026	12.18	0	pH	7.48	pH	7.21	CEQMS provided and operational	Unit has provided hazardous waste storage area and disposing ETP sludge to TSDF.
	COD	1000 mg/L	COD	1000 mg/L				COD	531 mg/L	COD	408 mg/L		
	BOD	200 mg/L	BOD	200 mg/L				BOD	104 mg/L	BOD	80 mg/L		
	SS	150 mg/L	SS	100 mg/L				SS	172 mg/L	SS	122 mg/l		
	NH_3-N	100 mg/L	NH_3-N	100 mg/L				NH_3-N	78 mg/L	NH_3-N	36 mg/l		
	Phenolic Compounds	5 mg/L	Phenolic Compounds	5 mg/L				Phenolic Compounds	BDL	Phenolic Compounds	BDL		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. CETP of GIDC Dahej

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality*		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
40	pH	6.5 to 8.5	pH	6 to 9	24/02/2026	-	-	pH	6.92 mg/L	pH	7.57 mg/L	-	-
	COD	3000 mg/L	COD	250 mg/L				COD	2260 mg/L	COD	504 mg/L		
	BOD	1000 mg/L	BOD	100 mg/L				BOD	326 mg/L	BOD	91 mg/L		
	SS	300 mg/L	SS	100 mg/L				SS	22 mg/L	SS	20 mg/L		
	NH_3-N	150 mg/L	NH_3-N	50 mg/L				NH_3-N	114.22 mg/L	NH_3-N	46 mg/L		
	Phenolic Compounds	3 mg/L	Phenolic Compounds	5 mg/L				Phenolic Compounds	2.92 mg/L	Phenolic Compounds	BDL		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. CETP of GIDC Saykha

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
40	pH	6 to 6.5	pH	6 to 9	Not monitored in Month of February - 2026	--	-	pH	-	pH	-	--	--
	COD	3500 mg/L	COD	250 mg/L				COD	-	COD	-		
	BOD	1200 mg/L	BOD	100 mg/L				BOD	-	BOD	-		
	SS	400 mg/L	SS	100 mg/L				SS	-	SS	-		
	NH_3-N	250 mg/L	NH_3-N	50 mg/L				NH_3-N	-	NH_3-N	-		
	Phenolic Compounds	3 mg/L	Phenolic Compounds	5 mg/L				Phenolic Compounds	-	Phenolic Compounds	-		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. KALOL GIDC Industries Association (CETP), KALOL. PCB ID: 28811

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
0.4 MLD	pH	6.5 – 8.5	pH	6.5 to 8.5	03/03/2026	0.113	NIL	pH	6.74	pH	6.70	Outlet sample collected from Aeration Tank	separate hazardous waste storage area provided
	COD	2000 mg/l	COD	250 mg/l				COD	1566	COD	1234		
	BOD	700 mg/l	BOD	100 mg/l				BOD	424	BOD	480		
	SS	--	SS	100 mg/l				SS	1810	SS	306		
	NH_3-N	50 mg/l	NH_3-N	50 mg/l				NH_3-N	44.5	NH_3-N	48.2		
	Phenolic Compounds	--	Phenolic Compounds	01 mg/l				Phenolic Compounds	1.9	Phenolic Compounds	1.69		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. JDPA Dyeing and Printing association, PCB ID: 19722 – February- 2026

Capacity In (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
7	pH	10.5 to 12	pH	6.5 to 9	04/02/2026	7	Nill	pH	11.12	pH	8.10	Online CEQMS for BOD, COD, TSS & pH is operational	approx.25 MT of sludge is stored at CETP.
	COD	1000 mg/l	COD	250 mg/l				COD	**2852 mg/L**	COD	176 mg/L		
	BOD	350 mg/l	BOD	100 mg/l				BOD	**887.50 mg/L**	BOD	69 mg/L		
	SS	2000 mg/l	SS	100 mg/l				SS	**2330 mg/L**	SS	78 mg/L		
	NH_3-N	75 mg/l	NH_3-N	50 mg/l				NH_3-N	11.76 mg/L	NH3-N	0.56 mg/L		
	Phenolic Compounds	5 mg/l	Phenolic Compounds	1 mg/l				Phenolic Compounds	BDL	Phenolic Compounds	BDL		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Bhatgam Washing Ghat Suddhikaran Yojana Pvt. Ltd., PCB ID: 23674- February - 2026

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
30	pH	10.5 to 12	pH	6 to 9	04/02/2026	30	Nill	pH	10.10	pH	8.85	Online CEQMS for BOD, COD, TSS& pH is installed and found operational	approx. 330 MT of sludge is stored at CETP.
	COD	1000 mg/l	COD	250 mg/l				COD	454 mg/L	COD	204 mg/L		
	BOD	350 mg/l	BOD	100 mg/l				BOD	171.67 mg/L	BOD	64.3 mg/L		
	SS	2000 mg/l	SS	100 mg/l				SS	126 mg/L	SS	90 mg/L		
	NH_3-N	75 mg/l	NH_3-N	50 mg/l				NH_3-N	17.36 mg/L	NH3-N	0.56 mg/L		
	Phenolic Compounds	5 mg/l	Phenolic Compounds	1 mg/l				Phenolic Compounds	BDL	Phenolic Compounds	BDL		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Shri Dhareshwar GIDC Vistar Association, PCB ID: 20111)

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
0.091	pH	10.5 to 12	pH	6.5 to 9	CETP not inspected in this month.	0.091	Nill	pH		pH		**Not installed Online CEQMS**	As per IR dated 28/09/2023, approx. 17.09 MT of sludge is stored at CETP.
	COD	1000 mg/l	COD	250 mg/l				COD		COD			
	BOD	350 mg/l	BOD	100 mg/l				BOD		BOD			
	SS	2000 mg/l	SS	100 mg/l				SS		SS			
	NH_3-N	75 mg/l	NH_3-N	50 mg/l				NH_3-N		NH_3-N			
	Phenolic Compounds	5 mg/l	Phenolic Compounds	1 mg/l				Phenolic Compounds		Phenolic Compounds			

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Veraval Industrial Association, Plot No. 41-42-43, GIDC, Veraval, Dist: Gir Somnath

Capacity in (MLD)	**Inlet Norms**		**Final Effluent Quality Stds. Or ZLD Conditions**		**Date of Monitoring**	**Waste Water treated in CETP (MLD)**	**Waste Water bypassed untreated in the area, if any (MLD)**	**Observed Inlet Quality ***		**Observed Final Effluent Quality ***		**Status of Online CEQMS**	**Status of Hazardous Waste Storage / Disposal**	**Number of member units**	**treated wastewater reuse quantity (in KLD) for CETP**
5 MLD	pH	5.5 to 9.5	pH	5.5 to 9.5	03/02/2026	@ 1.79 MLD	-	pH	7.20	pH	7.41	CEMS connected	Stored Sludge stock -@ 8.5 MT; (As per IR Dated: 03/02/2026)	121 members	Neither CTEP nor any member units are reusing the treated waste water.
	COD	3500 mg/l	COD	250 mg/l				COD	1017	COD	193				
	BOD	1000 mg/l	BOD	100 mg/l				BOD	325	BOD	68.67				
	SS	200 mg/l	SS	100 mg/l				SS	350	SS	252				
	NH_3-N	50 mg/l	NH_3-N	50 mg/l				NH3-N	124.32	NH3-N	50.4				
	Phenolic Compounds	NA	Phenolic Compounds	NA				Phenolic Compounds	NA	Phenolic Compounds	NA				

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. MPSEZ Utilities Ltd. February 2026 CETP Data

Capacity in (MLD)	**Inlet Norms**		**Final Effluent Quality Stds. Or ZLD Conditions**		**Date of Monitoring**	**Wastewater treated in CETP (MLD)**	**Waste water bypassed untreated in the area, if any**	**Observed Inlet Quality**		**Observed Final Effluent Quality**		**Status of Online CEQMS**	**Status of Hazardous Waste Storage / Disposal**
2.5 MLD	pH	6.5-8.5	pH	6.5-9.0	01/01/2026	February 2026: 0.79 MLD	---	pH	8.34	pH	7.87	In Operation	Present stock of ETP sludge is @ 03 MT. CETP has disposed 11.1 MT ETP waste through manifest no. 3168129 on 25/12/2025 to M/s. Ambuja Cement.
	COD	2000 mg/l	COD	250 mg/l				COD	536 mg/l	COD	42 mg/l		
	BOD	1000 mg/l	BOD	100 mg/l				BOD	162 mg/l	BOD	10 mg/l		
	SS	800 mg/l	SS	100 mg/l				SS	154 mg/l	SS	20 mg/l		
	NH_3-N	50 mg/l	NH_3-N	50 mg/l				NH_3-N	13.88mg/l	NH_3-N	10.08 mg/l		
	Phenolic Compounds	2 mg/l	Phenolic Compounds	1 mg/l				Phenolic Compounds	0.4 mg/l	Phenolic Compounds	BDL		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Fanidhar Mega Food Park Private Limited (CETP division)

Capacity in (MLD)	**Inlet Norms**		**Final Effluent Quality Stds. Or ZLD Conditions**		**Date of Monitoring**	**Waste Water treated in CETP (MLD)**	**Waste Water bypassed untreated in the area, if any (MLD)**	**Observed Inlet Quality**		**Observed Final Effluent Quality**		**Status of Online CEQMS**	**Status of Hazardous Waste Storage / Disposal**
0.95	pH	4 to 9	pH	6.5 to 9	12/02/2026	0.95	Nil	pH	5.47	pH	7.52	Not Provided	-
	COD	<7500 mg/lit	COD	100 mg/lit				COD	6446 mg/l	COD	16 mg/l		
	BOD	<4500 mg/lit	BOD	30 mg/lit				BOD	2463 mg/l	BOD	2.5 mg/l		
	SS	<3000 mg/lit	SS	100 mg/lit				SS	1470 mg/l	SS	20 mg/l		
	NH_3-N	100 mg/l	NH_3-N	50 mg/lit				NH_3-N	70.4 mg/l	NH_3-N	3.6 mg/l		
	Phenolic Compounds	Absent	Phenolic Compounds	01 mg/lit				Phenolic Compounds	3.25 mg/l	Phenolic Compounds	0.34 mg/l		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Vihaan Clean & Green Tech Pvt.Ltd

Capacity in (MLD)	**Inlet Norms**		**Final Effluent Quality Stds. Or ZLD Conditions**		**Date of Monitoring**	**Waste Water treated in CETP (MLD)**	**Waste Water bypassed untreated in the area, if any (MLD)**	**Observed Inlet Quality**		**Observed Final Effluent Quality**		**Status of Online CEQMS**	**Status of Hazardous Waste Storage / Disposal**
3	pH	6.5 to 8.5	pH	6.5 to 9	12/02/2026	3 MLD (@ 1 MLD waste water is received and treated at present)	Nil	pH	6.61	pH	5.94	Not Provided	-
	COD	6000 mg/lit	COD	100 mg/lit				COD	2780 mg/l	COD	12 mg/l		
	BOD	4500 mg/lit	BOD	30 mg/lit				BOD	1134 mg/l	BOD	0.8 mg/l		
	SS	5000 mg/lit	SS	100 mg/lit				SS	590 mg/l	SS	2 mg/l		
	NH_3-N	100 mg/l	NH_3-N	50 mg/lit				NH_3-N	40.5 mg/l	NH_3-N	0.56 mg/l		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Jay Khodiyar Env Techno Pvt. Ltd. (CETP)

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
0.025	pH	Up to 5	pH	6.5 to 8.5	20/02/2026	@ 0.025	-	pH	1.40	pH	6.12	Unit has provided OCEMS at outlet with flow meter and pH parameter which is found inactivate.	@ 4-5 MT sludge stored within premises
	COD	250 mg/l	COD	100 mg/l				COD	291	COD	19		
	BOD	100 mg/l	BOD	30 mg/l				BOD	93.75	BOD	5.88		
	SS	250 mg/l	SS	100 mg/l				SS	352	SS	12		
	NH_3-N	-	NH_3-N	N.A				NH_3-N	-	NH_3-N	-		
	Phenolic Compounds	-	Phenolic Compounds	NA				Phenolic Compounds	BDL	Phenolic Compounds	BDL		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Rajkot Enviro Projects Llp

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
0.130	pH	6.5 to 8.5	pH	6.5 to 8.5	22/09/2025	0.130	-	pH	6.72	pH	7.35	OCEMS provided and connected with CPCB, GPCB server.	-
	COD	250 mg/l	COD	100 mg/l				COD	167	COD	37		
	BOD	100 mg/l	BOD	30 mg/l				BOD	46	BOD	9.8		
	SS	250 mg/l	SS	100 mg/l				SS	412	SS	48		
	NH_3-N	75	NH_3-N	50				NH_3-N	2.8	NH_3-N	1.68		
	Phenolic Compounds	5	Phenolic Compounds	1				Phenolic Compounds	BDL	Phenolic Compounds	BDL		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Sarigam Clean Initiative (GIDC – CETP)

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
12.5 MLD	pH	6.5 to 8.5	pH	6.5 to 8.5	13/02/2026	10.5 - 11 MLD (Approximate Average)	---	pH	7.06	pH	7.4	CETP has provided Online CEQMS which is connected to GPCB and CPCB	Approximately 140MT sludge stored in storage area of CETP.
	COD	1000 mg/l	COD	250 mg/l				COD	467 mg/l	COD	134 mg/l		
	BOD	400 mg/l	BOD	30 mg/l				BOD	147 mg/l	BOD	28 mg/l		
	SS	300 mg/l	SS	100 mg/l				SS	88 mg/l	SS	18 mg/l		
	NH_3-N	50 mg/l	NH_3-N	50 mg/l				NH_3-N	16.24mg/l	NH_3-N	11.2 mg/l		
	Phenolic Compounds	1 mg/l	Phenolic Compounds	1 mg/l				Phenolic Compounds	0.101mg/l	Phenolic Compounds	0.085 mg/l		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Pandesara Infrastructure Ltd. ,Pandesara

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Numbers of member units of CETP.	Date of Monitoring	Waste Water treated in CETP (MLD)	treated wastewater reuse quantity (in KLD) for CETP	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
100 MLD	pH	6.5 to-8.5	pH	6.5 to8.5	116	05/02/2026	@ 100 MLD	NIL	NIL	pH	7.96	pH	7.51	Yes Provided	(1) Sludge 210.790 MT is sent to M/s. Shree Cement Ltd (2) sludge 299.785 MT sent to J.K Laxmi cement (3) sludge 115.845 MT sent to Ambuja cement Ltd and (4)sludge-4.510 MT sent to Globe enviro Care Ltd. (5) sludge 407.085 MT sent to Kundan Enviro Industries.Total stock of ETP sludge in HWS storage area during visit is 599.450 MT.
	COD	1000mg/L	COD	250mg/L						COD	761	COD	160		
	BOD	400mg/L	BOD	30mg/L						BOD	162	BOD	27		
	SS	300mg/L	SS	100mg/L						SS	88	SS	46		
	NH_3-N	50mg/L	NH_3-N	50mg/L						NH_3-N	40	NH_3-N	12		
	Phenol	1mg/L	Phenol	1mg/L						Phenol	0.71	Phenol	0.21		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Sachin Infra Enviroment Ltd

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Numbers of member units of CETP.	Date of Monitoring	Waste Water treated in CETP (MLD)	treated wastewater reuse quantity (in KLD) for CETP	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
50 MLD	pH	6.5 to-8.5	pH	6.5 to8.5	95	07/02/2026	@ 49.3 MLD	NIL	NIL	pH	7.89	pH	7.71	Yes Provided	ETP sludge @ 135MT is found stored in the sludge storage area. As per the details furnished by the unit.
	COD	1000mg/L	COD	250mg/L						COD	1280	COD	168		
	BOD	400mg/L	BOD	30mg/L						BOD	348	BOD	23		
	SS	300mg/L	SS	100mg/L						SS	98	SS	42		
	NH_3-N	50mg/L	NH_3-N	50mg/L						NH_3-N	49	NH_3-N	34		
	Phenol	1mg/L	Phenol	1mg/L						Phenol	0.96	Phenol	0.24		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Gujarat Eco Textile Park Ltd,-Getpl, Palsana

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Numbers of member units of CETP.	Date of Monitoring	Waste Water treated in CETP (MLD)	treated wastewater reuse quantity (in KLD) for CETP	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
60 MLD	pH	6.5 to-8.5	pH	6.5 to8.5	114	02/02/2026	@ 40.0 MLD	13.22	NIL	pH	7.22	pH	7.34	Yes, Provided	Stock of ETP sludge @ 1200 MT is observed in hazardous waste storage area. CETP has disposed sludge in to month of January-2026, @ 96.81 MT, to TSDF site of Safe Environ for land filling
	COD	1000mg/L	COD	250mg/L						COD	1386	COD	206		
	BOD	400mg/L	BOD	30mg/L						BOD	324	BOD	28		
	SS	300mg/L	SS	100mg/L						SS	98	SS	20		
	NH_3-N	50mg/L	NH_3-N	50mg/L						NH_3-N	150	NH_3-N	24		
	Phenol	1mg/L	Phenol	1mg/L						Phenol	0.67	Phenol	0		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Enviro Care Ltd.-GECL, Sachin

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Numbers of member units of CETP.	Date of Monitoring	Waste Water treated in CETP (MLD)	treated wastewater reuse quantity (in KLD) for CETP	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
1 MLD	pH	6.5 to-8.5	pH	6.5 to8.5	47	07/02/2026	@0.5 MLD	NIL	NIL	pH	7.01	pH	7.36	Yes, Provided	Stock of ETP sludge & MEE salt 717.385 MT (For TSDF) & (2) Stock of HAZ waste (Gypsum) 317.545 MT (Recycling in cement plant) are found stored within hazardous waste storage area. Unit has not disposed ETP sludge (For TSDF) & dry sludge/MEE Haz salt (Co-processing) in last month as per submitted data
	COD	3000mg/L	COD	250mg/L						COD	3395	COD	198		
	BOD	1200mg/L	BOD	30mg/L						BOD	786	BOD	25		
	SS	300mg/L	SS	100mg/L						SS	104	SS	32		
	NH_3-N	50mg/L	NH_3-N	50mg/L						NH_3-N	30	NH_3-N	17		
	Phenol	1mg/L	Phenol	1mg/L						Phenol	0.75	Phenol	0		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Enviro Protection Ltd.-Pepl, Kadodara

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Numbers of member units of CETP.	Date of Monitoring	Waste Water treated in CETP (MLD)	treated wastewater reuse quantity (in KLD) for CETP	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
150 MLD	pH	6.5 to-8.5	pH	6.5 to8.5	205	04/02/2026	@100 MLD	559.81	NIL	pH	7.37	pH	7.62	Yes provided	stock of dry ETP sludge @ @ 79.498 MT is stored in the HWS area. CETP has disposed ETP sludge 105.76 MT to Shree Raghukul Mill & 218.05 MT to Ambuja Cement Ltd.; during the month of January-2026.
	COD	1000 mg/L	COD	250mg/L						COD	724	COD	140		
	BOD	400mg/L	BOD	30mg/L						BOD	129	BOD	20		
	SS	300mg/L	SS	100mg/L						SS	164	SS	22		
	NH_3-N	50mg/L	NH_3-N	50mg/L						NH_3-N	24	NH_3-N	3.92		
	Phenol	1mg/L	Phenol	1mg/L						Phenol	0.42	Phenol	0.12		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Palsana Industrial Co-Op. Society Ltd.-Palsana

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Numbers of member units of CETP.	Date of Monitoring	Waste Water treated in CETP (MLD)	treated wastewater reuse quantity (in KLD) for CETP	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
45 MLD	pH	6.5 to-8.5	pH	6.5 to8.5	70	02/02/2026	@34.5 MLD	NIL	NIL	pH	7.43	pH	7.18	Yes, Provided	Stock of ETP sludge @ 60 MT is observed in hazardous waste storage area. CETP has sludge disposed to month of January-2026 @ 346.4 MT, to J. K. Laxmi Cement Ltd.
	COD	1000mg/L	COD	250mg/L						COD	829	COD	205		
	BOD	400mg/L	BOD	30mg/L						BOD	177	BOD	26		
	SS	300mg/L	SS	60 mg/L						SS	186	SS	90		
	NH_3-N	50mg/L	NH_3-N	50mg/L						NH_3-N	22	NH_3-N	3.92		
	Phenol	1mg/L	Phenol	1mg/L						Phenol	0.3	Phenol	0.07		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Cetp of Fairdeal Textile Park Pvt Ltd

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Numbers of member units of CETP.	Date of Monitoring	Waste Water treated in CETP (MLD)	treated wastewater reuse quantity (in KLD) for CETP	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
3.75 MLD	pH	6.5 to-7.5	pH	7 to8	21	04/02/2026	@2.70 MLD	2824	NIL	pH	7.28	pH	7.74	NO	@5 MT of ETP sludge was observed stored in haz. Waste storage area.
	COD	500mg/l	COD	<100 mg/l						COD	418	COD	40		
	BOD	200mg/l	BOD	<30mg/l						BOD	80	BOD	8		
	SS	100mg/l	SS	<60 mg/l						SS	44	SS	10		
	NH_3-N	In cca not mentioned	NH_3-N	In cca not mentioned						NH_3-N	-	NH_3-N	-		
	Phenol	In cca not mentioned	Phenol	In cca not mentioned						Phenol	-	Phenol	-		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Kejriwal Integrated Textile Park Pvt Ltd. (Cetp)

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Numbers of member units of CETP.	Date of Monitoring	Waste Water treated in CETP (MLD)	treated wastewater reuse quantity (in KLD) for CETP	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
3.75 MLD	pH	6.5 to-8.5	pH	6.6 to8.5	6	07/02/2026	@1.25MLD	522	NIL	pH	-	pH	7.26	NO	Stock of ETP sludge @10.0 MT is found stored in the HWS area.
	COD	<500Mg/l	COD	<20 mg/l						COD	-	COD	24		
	BOD	<200 mg/l	BOD	<5mg/l						BOD	-	BOD	<5		
	SS	<150mg/l	SS	<5 mg/l						SS	-	SS	6		
	NH_3-N	In cca not mentioned	NH_3-N	In cca not mentioned						NH_3-N	-	NH_3-N	0		
	Phenol	In cca not mentioned	Phenol	In cca not mentioned						Phenol	-	Phenol	-BDL		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Mangrol Enviro Protect Llp

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Numbers of member units of CETP.	Date of Monitoring	Waste Water treated in CETP (MLD)	treated wastewater reuse quantity (in KLD) for CETP	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
1 MLD	pH	6.5 to-7.5	pH	6.6 to8.5	8	04/02/2026	@ 0.75 MLD	NIL	NIL	pH	8.12	pH	7.96	No	ETP sludge @ 8 MT was found in stock within the premises.
	COD	4000Mg/l	COD	100mgl/l						COD	1274	COD	103		
	BOD	2500mg/l	BOD	30mg/l						BOD	274	BOD	18		
	SS	500mg/l	SS	<60mg/l						SS	418	SS	166		
	NH_3-N	In cca not mentioned	NH_3-N	In cca not mentioned						NH_3-N	78	NH_3-N	42		
	Phenol	In cca not mentioned	Phenol	In cca not mentioned						Phenol	-	Phenol	-		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Hojiwala Infrastructure Ltd.

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Numbers of member units of CETP.	Date of Monitoring	Waste Water treated in CETP (MLD)	treated wastewater reuse quantity (in KLD) for CETP	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
20 MLD	pH	6.5 to-8.5	pH	6.6 to8.5	88	05/02/2026	@ 15.42 MLD	9493.6	NIL	pH	-	pH	7.46	No	stock of ETP sludge @ 5MT is observed within HWS area.
	COD	400Mgl/l	COD	<40mgl/l						COD	-	COD	52		
	BOD	200mg/l	BOD	<30mg/l						BOD	-	BOD	16		
	SS	200mg/l	SS	<10mg/l						SS	-	SS	16		
	NH_3-N	In cca not mentioned	NH_3-N	In cca not mentioned						NH_3-N	-	NH_3-N	-		
	Phenol	In cca not mentioned	Phenol	In cca not mentioned						Phenol	-	Phenol	-		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Rajhans Fila Textile Park Cetp. (2500 Kld)

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Numbers of member units of CETP.	Date of Monitoring	Waste Water treated in CETP (MLD)	treated wastewater reuse quantity (in KLD) for CETP	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
4MLD	pH	6.5 to-8.5	pH	6.6 to8.5	33	10/02/2026	@ 4.0 MLD	2328.81	NIL	pH	-	pH	7.11	No	ETP sludge @ 180 MT was observed within premises.
	COD	400Mg/l	COD	<40mgl/l						COD	-	COD	92		
	BOD	200mg/l	BOD	<30mg/l						BOD	-	BOD	22		
	SS	200mg/l	SS	<10mg/l						SS	-	SS	12		
	NH_3-N	In cca not mentioned	NH_3-N	In cca not mentioned						NH_3-N	-	NH_3-N	--		
	Phenol	In cca not mentioned	Phenol	In cca not mentioned						Phenol	-	Phenol	-		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. CETP SHG WATER RECYCLING PRIVATE LIMITED

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Numbers of member units of CETP.	Date of Monitoring	Waste Water treated in CETP (MLD)	treated wastewater reuse quantity (in KLD) for CETP	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal Remark
8MLD	pH	6.5 to-8.5	pH	6.6 to8.5	40	02/01/2026	@ 8.0 MLD	-	NIL	pH	-	pH	-	No	**Water sample could not collect in the month of February-2026.**
	COD	500Mg/l	COD	<40mgl/						COD	-	COD	-		
	BOD	150mg/l	BOD	<30mg/l						BOD	-	BOD	-		
	SS	500mg/l	SS	<10mg/l						SS	-	SS	-		
	NH_3-N	In cca not mentioned	NH_3-N	In cca not mentioned						NH_3-N	-	NH_3-N	-		
	Phenol	In cca not mentioned	Phenol	In cca not mentioned						Phenol	-	Phenol	-		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Nandesari Industrial Association (CETP)-(22336)

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
12	pH	5 to 9	pH	6.5 to 8.5	17/02//2026	@ 12	--	pH	6.61	pH	7.14	In operation	@ 5.0 MT stock of sludge observed stored in premises.
	COD	1500 mg/l	COD	250 mg/l				COD	1357 mg/l	COD	229 mg/l		
	BOD	500 mg/l	BOD	100 mg/l				BOD	526 mg/l	BOD	52 mg/l		
	SS	600 mg/l	SS	100 mg/l				SS	954 mg/l	SS	96 mg/l		
	NH_3-N	50 mg/l	NH_3-N	50 mg/l				NH_3-N	22.79 mg/l	NH_3-N	2.29 mg/l		
	Phenolic Compounds	5 mg/l	Phenolic Compounds	1 mg/l				Phenolic Compounds	12.97 mg/L	Phenolic Compounds	0.67 mg/L		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Enviro Infrastructure Co. Ltd(CETP)–(21878)

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
4.5	pH	5 to 9	pH	6.5 to 8.5	06/02/2026	@ 2	--	pH	7.33	pH	7.26	In operation	@ 15 MT sludge observed in sludge drying bed for sun drying.
	COD	2000 mg/l	COD	250 mg/l				COD	466 mg/l	COD	160 mg/l		
	BOD	500 mg/l	BOD	100 mg/l				BOD	94 mg/l	BOD	13 mg/l		
	SS	600 mg/l	SS	100 mg/l				SS	164 mg/l	SS	42 mg/l		
	NH_3-N	50 mg/l	NH_3-N	50 mg/l				NH_3-N	18.06 mg/l	NH3-N	0.59 mg/l		
	Phenolic Compounds	5 mg/l	Phenolic Compounds	1 mg/l				Phenolic Compounds	BDL	Phenolic Compounds	BDL		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Gujarat State Bio Technology Mission (CETP)-79255)

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
0.320	pH	5 to 9	pH	6.5 to 8.5	02/02/2026	@ 0.12	--	pH	7.39	pH	8.26	In operation	@ 00 MT ETP sludge observed stored at site.
	COD	3000 mg/l	COD	100 mg/l				COD	733 mg/l	COD	46 mg/l		
	BOD	1500 mg/l	BOD	30 mg/l				BOD	140 mg/l	BOD	05 mg/l		
	TSS	500 mg/l	SS	100 mg/l				SS	366 mg/l	SS	26 mg/l		
	NH_3-N	50 mg/l	NH_3-N	50 mg/l				NH_3-N	8.58 mg/l	NH3-N	5.54 mg/l		
	Phenolic Compounds	5 mg/l	Phenolic Compounds	1 mg/l				Phenolic Compounds	0.47 mg/l	Phenolic Compounds	BDL		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. CETP of Vapi Green Enviro Ltd (VGEL,Vapi)

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
55 MLD	pH	6.8 to 8.5	pH	6.8 to 8.5	09-02-2026	55 MLD	No	pH	7.41	pH	7.27	CETP has provided Online CEQMS which is connected to GPCB and CPCB	Approximately 350 MT sludge observed stored in storage area of CETP.
	COD	1000 mg/l	COD	250 mg/l				COD	931	COD	239		
	BOD	400 mg/l	BOD	30 mg/l				BOD	288	BOD	29		
	SS	300 mg/l	SS	100 mg/l				SS	258	SS	84		
	NH_3-N	50 mg/l	NH_3-N	50 mg/l				NH_3-N	34.72	NH_3-N	30.24		
	Phenolic Compounds	1 mg/l	Phenolic Compounds	1 mg/l				Phenolic Compounds	0.124	Phenolic Compounds	0.093		
55 MLD	pH	6.8 to 8.5	pH	6.8 to 8.5	27-02-2026	55 MLD	No	pH	7.08	pH	7.21		
	COD	1000 mg/l	COD	250 mg/l				COD	987	COD	238		
	BOD	400 mg/l	BOD	30 mg/l				BOD	319	BOD	29		
	SS	300 mg/l	SS	100 mg/l				SS	240	SS	86		
	NH_3-N	50 mg/l	NH_3-N	50 mg/l				NH_3-N	48.16	NH_3-N	31.92		
	Phenolic Compounds	1 mg/l	Phenolic Compounds	1 mg/l				Phenolic Compounds	0.194	Phenolic Compounds	0.093		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. JAMNAGAR ELECTROPLATTRS ASSOCIATION (GPCB ID: 41836)

Capacity in (MLD)	**Inlet Norms**		**Final Effluent Quality Stds. Or ZLD Conditions**		**Date of Monitoring**	**Waste Water treated in CETP (MLD)**	**Waste Water bypassed untreated in the area, if any (MLD)**	**Observed Inlet Quality**		**Observed Final Effluent Quality**		**Status of Online CEQMS**	**Status of Hazardous Waste Storage. Disposal**
0.2	pH	1.5 to 8.5	pH	6.5 to 8.5	19/02/2026	0.075	Nil	pH	2.18	pH	7.66	Not connected	Separate hazardous waste storage facility provided.
	COD	250	COD	100				COD	398	COD	118		
	BOD	100	BOD	30				BOD	50	BOD	18		
	SS	250	SS	100				SS	182	SS	68		
	NH3-N	---	NH3-N	50				NH3-N	12.88	NH3-N	3.08		
	Phenolic Compounds	---	Phenolic Compounds	---				Phenolic Compounds	BDL	Phenolic Compounds	BDL		

Result of Operational CETP's of Gujarat for the month of February-2026

M/s. Halol Industries Environment Infrastructure Ltd-CETP

Capacity in (MLD)	Inlet Norms		Final Effluent Quality Stds. Or ZLD Conditions		Date of Monitoring	Waste Water treated in CETP (MLD)	Waste Water bypassed untreated in the area, if any (MLD)	Observed Inlet Quality		Observed Final Effluent Quality		Status of Online CEQMS	Status of Hazardous Waste Storage / Disposal
0.5	pH	9-13	pH	6.5 to 8.5	18/02/2026	0.5	---	pH	--	pH	7.71	--	--
	COD	<4000 mg/l	COD	100 mg/l				COD	--	COD	8 mg/l		
	BOD	<1500 mg/l	BOD	30 mg/l				BOD	--	BOD	1 mg/l		
	SS	<2500 mg/l	SS	100 mg/l				SS	--	SS	4 mg/l		
	NH_3-N	--	NH_3-N	50 mg/l				NH_3-N	--	NH_3-N	2.57 mg/l		
	Phenolic Compounds	--	Phenolic Compounds	--				Phenolic Compounds	--	Phenolic Compounds	--		